OFFICER DELEGATION SCHEME RECORD OF OPERATIONAL DECISION



TO BE UPLOADED TO THE E-MEETINGS MANAGER

Assistant Director (Operations)

Members Consulted [see note 1 below]

Date:	24/09/2019	Ref No: 1954	ļ		
Type of Operational Decision:					
Executive Decision		Council Decision			
Status: For Publication					
Title/Subject matter: Kay Street Bridge – Widening and Refurbishment – Additional Costs					
Budget/Strategy/Policy/Compliance – Is the decision:					
(i) within	an Approved Budget			✓	
<u> </u>	not in conflict with Council Policy		✓		
(iii) not rai	sing new issues of Policy			√	
Equality Analysis [Does this decision change or make policy; change procedure or working practice? An Equality Analysicompleted to assess the impact on equality and the fubilic Sector Equality Duty. This should be your departmental equality representative and acceptation form. Please forward a copy to the Equapublication].		rsis must be the relevance e signed off by ccompany this	NO		
Details of Operational Decision Taken [with reasons]: Authorise additional costs for the widening and repair of Kay Street Bridge due to unforeseen ground conditions and associated delay in the estimated sum of £441,979 as detailed below. All additional costs to be met from existing budgets for flood damage to structures and/or the capital budget for bridge strengthening.					
Decision taken by:		Signature:		Date:	
Joint Chief Fi	nance Officer (CCG & LA)	Muse	volin	7/10/19	
Interim Direc	tor, Operations	Ta	Tak 7/10/19		
Head of Work Wellbeing	rforce – Communities &	N	IA	1	

MA

	1//	1
Cabinet Member/Chair	all	15/NOV / 2019.
Lead Member	NA	2 × 6
Opposition Spokesperson	PC	1111119

Notes

- 1. It is not generally a requirement to consult with any Members on Operational Decisions but where a Chief Officer considers it necessary to consult with the appropriate Cabinet Member and/or Lead Member, they must sign the form so as to confirm that they have been consulted and that they agree with the proposed action. The signature of the Opposition Spokesperson should be obtained to confirm that he/she has been consulted.
- 2. This form must not be used for urgent decisions.

Cost Details:

Committed costs to 1st September 2019	Est. Costs
Additional ground investigation and delay	£194,000
Estimated cost of additional works from 1st September 2019	
Piled foundations	£127,979
Structural anchors to existing pier	£15,000
Grouting below existing pier	£25,000
Provisional sums	
Provisional sum for delay in piling operations (high water levels and the like) – allow 2 weeks at £40,000/week	£80,000
Total	£441,979

September 2014