

Date	Activity	Duration
December 22 – 12 th May 23	Asbestos Removal	22 weeks
5 th December – 8 th May 23	Section 185 Diversions (UU) Preparation/submission/approval – Section 185 Procurement Street works Licenses	19 weeks
3 rd April 23 – 9 th June 23	Utility Diversion works Power, Water, Gas, BT, other comms	9 weeks
3 rd April 23 – 9 th June 23	Demolition Works - Preparation/submission/approval – Section 80	9 weeks (6 weeks of which is approval)
12 th June 23 – 8 th September 23	Demolition Works	13 weeks
15 th May 23 – 9 th June 23	Site Clearance	4 weeks
3 rd April 23 – 14 th July 23	Radcliffe Market Temporary Works	14 weeks
17 th April 23 – 9 th June 23	EA permit - Preparation/submission/approval, RMAS and protection measures	8 weeks
8 th May 23 – 7 th July 23	Market Chambers Structural Repairs	9 weeks



Service Diversion Map